

COMMONWEALTH OF MASSACHUSETTS

SUFFOLK, SS

SUPREME JUDICIAL COURT
FOR SUFFOLK COUNTY
NO. SJ-2007-M-002
SPECIAL MASTER PROCEEDINGS

MICHAEL A. SULLIVAN, et al.,

Plaintiffs,

v.

CHIEF JUSTICE FOR ADMINISTRATION
AND MANAGEMENT OF THE TRIAL
COURT,

Defendants.

**DEFENDANT CHIEF JUSTICE OF ADMINISTRATION AND
MANAGEMENT ROBERT A. MULLIGAN'S STATUS REPORT
ON THE RELOCATION OF THE CAMBRIDGE DISTRICT COURT**

Pursuant to Paragraph 6 of the parties' Stipulation dated May 28, 2008 the Chief Justice for Administration and Management (CJAM) Robert A. Mulligan submits this status report on the relocation of the Cambridge District Court to a temporary court facility located at 4040 Mystic Valley Parkway in Medford, MA.

1. The Landlord reports that the following construction milestones have been achieved:

- a. Framing is 99% complete.
- b. Drywall is 99% complete.
- c. Interior painting is 70% complete.
- d. Rough electrical work is 95% complete.
- e. Plumbing fixture installation has commenced.
- f. Security and IT cabling is in process.
- g. HVAC duct work is 100% complete.

- h. The detention area is 85% complete.
- i. The ceiling grid and light fixture installation is 60% complete.
- j. The heat is on in the building.
- k. VCT and ceramic tile installation is 50% complete.
- l. Millwork installation is 60% complete.
- m. The front entrance is 75% complete.
- n. The Sally Port is 85% complete.
- o. The parking lot paving and striping is complete.

2. The environmental RAO (Response Action Outcome) has been drafted and is expected to be filed, together with all accompanying forms and public notices, next week (i.e., the week of December 15).

3. At the request of DCAM to reduce the overall cost of equipment for the project, AOTC had to re-order the shelving for the clerk magistrate's records storage room. The requested change will delay the completion of shelving installation by approximately 2-3 weeks. AOTC will work with the contractor and the Landlord in an attempt to expedite the shelving installation to the fullest extent possible.

4. No issues have arisen between the parties requiring the Special Master's attention.

5. The next status conference before the Special Master is scheduled for January 27, 2009 at 10 AM.

CHIEF JUSTICE FOR ADMINISTRATION
AND MANAGEMENT,

By his attorneys

Richard M. Zielinski

Richard M. Zielinski (BBO #540060)

Richard W. Renehan (BBO #416680)

Timothy J. Dacey (BBO #111800)

Special Assistant Attorneys General

GOULSTON & STORRS, P.C.

400 Atlantic Avenue

Boston, Massachusetts 02110-3333

Telephone: (617) 482-1776

Facsimile: (617) 574-4112

Dated: December 12, 2008

CERTIFICATE OF SERVICE

I hereby certify that a true copy of the above document
was served upon the attorney of record for each other
party by mail (by hand) on e-mail on 12/12/08

Richard M. Zielinski